2018 NEW CASTLE COUNTY **45 DAY** CHECKLIST (2018 IBC)(2015 IPC)(2015 IMC)(2015 IFGC)(2012 IECC)(Chapter 6)(UDC)

Rev 1/16/19

1.	<u>Comp</u>	<u>N/A</u> □	DETERMINE PLANNER AND ENGINEER ASSIGNED TO PROJECT (PLACE P-NOTE IN SYSTEM FOR REFERENCE)
1.	Ц	Ы	Planner name: Phone:
			Engineer name: Phone:
2.			APPLICANT INFORMATION
۷.		ш	Applicant Name Name of person contacted
			Telephone
3.			VERIFY IF WORK STARTED ON SITE (SITE VISIT REQUIRED)
٥.	Ь		Verify E&S controls are installed and functioning
			Verify permit displayed
4.			IF APPLICABLE, REVIEW ALL REQUIRED PERMITS WITH APPLICANT
			HVAC Plumbing
			Decorative Appliance Hood (Type I or II)
			Sewer & Water Refrigeration (over 1 hp motor or over 10 lb refrigerant)
5.			IF APPLICABLE, REVIEW ALL REQUIRED INSPECTIONS AND CONDITIONS WITH APPLICANT
	_	_	Footing Final Electric Record Plan (Engineering)
			• Foundation • Final for C/O • Record Plan (Planning)
			 Lines & Grades Insulation Sewer & Water Lateral
			 Pre-Slab Gas Test Close-In (Rough Plumb & HVAC)
			COMCheck on site DWV Test Decorative Appliance
			Hood light test Monument cert Balance report at the final
			Underground As-built foundation survey
6.			REVIEW REQUIREMENTS FOR APPROVALS FROM OTHER AGENCIES
			Board of Health Fire Marshal NCC Special Services
			DelDOT State boiler inspection Grid Acceptance Test
7.			REVIEW ALL REQUIRED SPECIAL INSPECTIONS AND THEIR REQUIREMENTS WITH THE APPLICANT
			• Soil (1705.6) • Fabricated Items (1705.10) (1704.2.5)
			Driven Deep Foundations (1705.7) Sprayed Fire-resistant materials (1705.14) Sprayed Fire-resistant materials (1705.14) Special Inspections for Wind Positones (1705.14)
			 Cast-in-Place Deep Foundations (1705.8) Helical Pile Foundations (1705.9) Mastic and Intumescent Fire-Resistant Coatings (1705.15)
			 Concrete Construction (1705.3) Fire-Resistant Penetrations and Joints (1705.17)
			Masonry Construction (1705.4) Smoke Control (1705.18)
			 Wood Construction (1705.5) Exterior Insulation and Finish System (1705.16)
			 Steel Construction (1705.2) Special Cases (1705.1.1)
8.			Requirements for content and timely receipt of 3 rd Party reports (Must be received within 3 days)
9.			Review the elements of the contractor license verification form, license requirements and permit holder's
Э.	Ц		responsibility for all contractors working on site
10.			All debris and construction infrastructure (trailers, portable toilets, dumpsters, etc.) must be removed
			within 5 business days of the issuance of a certificate of occupancy Chapter 6 B3302.
11.			REVIEW THE GENERAL GUIDELINES FOR ISSUANCE OF A TEMPORARY CERTIFICATE OF OCCUPANCY
			Building must be free from any Life, Safety, or Health issues (NCC Building Inspector must verify)
			Assigned Planner and Engineer must conduct site visit and approve a TCO
			Fire Marshal's Office must approve a TCO
			Final Electric Underwriter must approve a TCO
			Board of Health, if required, must approve a TCO
			Special Services, if applicable, must approve a TCO
			• Fees: \$500 per month for month 1, 2, & 3; \$2000 per month for month 4, 5, & 6; \$3500 each
			for month 7 & 8 and \$5000 each month thereafter. TCO is subject to renewal every 30 days
			ative Acknowledgement Date
	ctor		Permit Number
Date			Inspection Results: ☐ Complete ☐ Incomplete