REPLACEMENT DECORATIVE APPLIANCE
2006 IMC & IFGC Self-Certification Form

NEW CASTLE COUNTY

DEPARTMENT OF LAND USE
87 READS WAY, NEW CASTLE, DE 19720
PHONE: 302-395-5400 • WWW.NCCDELU.ORG

1/01/09 DRH

CODE "SCDA"

APPLIANCE PERMITS INVOLVING THE INSTALLATION OF FUEL-GAS PIPING CANNOT BE SELF-CERTIFIED

This certification form shall be signed by the Licensed Contractor who performed the installation and the property owner if applicable. Completed certification forms must be forwarded to the New Castle County Inspections Division immediately following the installation. (Inspections fax 395-5116)

PROPERTY ADDRESS _____

TAX PARCEL _____ SUBDIVISION _____ LOT # _____

PLUMBING / HVAC PERMIT # _____ NCCo LICENSE # _____

CHECKLIST
Installations shall comply with all approved applicable codes

Decorative Appliance Specs: ☐ Gas ☐ Solid Fuel Size_____Btu. Manuf._____ Model #_____

Passed	N/A		
☐	☐	Appliance installed per manufacturer's specifications	IMC 304.1,IFGC 305.1
☐	☐	Appliance properly vented	IMC Chpt 8,IFGC Chpt 5
☐	☐	Solid fuel-burning appl. or fireplace not connected to a chimney venting another appl.	IMC 801.11
☐	☐	Masonry chimney flue provided w/ properly sized cleanout	IMC 801.13,IFGC 501.15.3
☐	☐	Masonry chimney lined per code and per manuf instructions	IMC 801.16,IFGC 503.5.6.1
☐	☐	Flue passageway free of obstructions and combustible deposits	IMC 801.18.2,IFGC 501.15.2
☐	☐	Flue passageway CLEANED if previously used for venting a solid or liquid fuel burning appl or fireplace	IMC 801.18.2,IFGC 501.15.2
☐	☐	Flue liner, chimney inner wall or vent inner wall continuous and free of cracks, gaps, perforations or other damage or deterioration which would allow the escape of combustion products	IMC 801.18.2, IFGC 501.15.2
☐	☐	Factory built chimneys comply with code	IMC Section 805
☐	☐	Chimney/Vent termination per code and manufacturer's instructions	IMC 802.3 & 802.5, IFGC 503.5.4
☐	☐	Chimney inspected prior to connecting replacement appliance and meets code	IFGC 503.5.6
☐	☐	Decorative appliances for installation in fireplaces tested per ANSI Z21.60	IFGC 602.1
☐	☐	Manually lighted natural gas decorative appliances tested per ANSI Z21.84	IFGC 602.1
☐	☐	Flame safeguard device installed and operational where required	IFGC 602.2
☐	☐	Log lighters tested per CSA 8	IFGC 603.1
☐	☐	Vented gas fireplaces tested per ANSI Z21.50	IFGC 604.1
☐	☐	Vented gas fireplace heaters tested per ANSI Z21.88	IFGC 605.1
☐	☐	Gas line checked for leaks at appliance	IFGC 406
☐	☐	Gas line and gas valve up to code	IFGC Chpt. 4
☐	☐	Factory-built fireplace installed per manf. specs & tested per UL 127	IMC 903.1
☐	☐	Factory-built fireplace hearth extension installed in accordance with listing of fireplace	IMC 903.2
☐	☐	Pellet fuel-burning appliance tested per ASTM E 1509	IMC 904.1
☐	☐	Fireplace stove and room heater tested per UL listing & installed per manufacturer's specs	IMC Sec. 905
☐	☐	Manufacturer's installation instructions available on site	NCC C6 6.03.013 (F1), IMC 304.1, IFGC 305.1
☐		Copy of this list left on job site	

Property Owner Acknowledgement

Print Name _____

Owner Signature _____

Date _____

Owners Phone # _____

☐ (check box) If you would like a Final Inspection performed by NCCo

Installer Information

Installer Name _____

Installer Signature _____

License Holder Name _____

License Holder Signature _____

Date of Installation _____

Please be aware that New Castle County will continue to reserve the right to perform inspections on the appliance installation. Licensed Contractors who certify installations that are later found to not meet minimum code standards, will have their self-certification privilege revoked. Should you have any questions regarding this matter, please feel free to contact the Inspections Office at 302-395-5572.